

Callahan Construction, LLC

638 Riverside Drive, Augusta, Me. 04330, Tel: (207) 441-6087

Proposed Schedule for the Pedestrian Connector Project

In the Town of Skowhegan

Scope:

Construction of sidewalks, curbing, green spaces, storm drains & parking area improvements in a municipal parking lot.

Week 1 through Week 4 – Phase # 1 (ref. drawing S-2)

Thursday 5/1/14 through Thursday 6/11/14

- Install traffic control to block access into phase #1
- Removal all pavement under new sidewalk islands, trench areas and light poles
- Install new storm drains
- Install new light bases and install new conduit
- Install new granite curbing
- Pour new sidewalk
- Pave disturbed areas
- Loam all areas
- Install new landscaping, Landscaper will finish landscaping Areas if not done during phase #2
- Restripe Phase #1

Week 1 through Week 4 – Phase # 2 (ref. drawing S-2)

Friday 6/11/14 through Thursday 7/4/14

- Install traffic control to block access into phase #2
- Removal all pavement under new sidewalk islands, trench areas and light poles
- Install new storm drains
- Install new light bases and install new conduit
- Install new granite curbing
- Pour new sidewalk
- Pave disturbed areas
- Loam all areas
- Install new landscaping
- Restripe Phase #2

Week 1 through Week 4 – Phase # 3 (ref. drawing S-2)

friday 7/4/14 through Thursday 7/25/14

- Install traffic control to block access into phase #3, but allow foot traffic to Aubuchon Hardware at all times
- Removal all pavement under new sidewalk islands, trench areas and light poles
- Install new storm drains
- Install new light bases and install new conduit
- Install new granite curbing
- Pour new sidewalk
- Pave disturbed areas
- Loam all areas
- Install new landscaping
- Restripe Phase #3